

STOWAGE PLAN

M.V. :	PAN KRISTINE		Voy:	52
From:	VIZAG, INDIA	To:	JEBEL ALI, UAE	
Via:	FUJAIRAH, UAE			

GRADE	CONTRACT QTY	2% MORE	2% LESS	EST CARGO TO LOAD
SANDY GRADE ALUMINA	30,000	30600	29400	30600
	0	0	0	0
	0	0	0	0
	0	0	0	0
	0	0	0	0
TOTALS	30000	30600	29400	30600

DISPLACEMENT @	m in SW dens.	39684	MT
LIGHT SHIP		8013	MT
ESTIMATED H.F.O. ON ARR SUMMER ZONE(VIZAG DEP.)		404	MT
ESTIMATED H.D.O. ON ARR SUMMER ZONE(VIZAG DEP.)		27	MT
FW		190	MT
BALLAST (UNPUMPABLE)	mt	150	MT
CONSTANT		300	MT
TOTAL SUM OF ALL DEDUCTIONS		8784	MT
ESTIMATED TOTAL CARGO TO LOAD		30600	MT
EST. SF(s) OF CARGO:	40 mt/m3	ROUND OFF	30600 MT

HOLDWISE PRE- STOW PLAN

HOLD NO.	GRADE	HOLDWISE QTY (MT)	MAX HOLD QTY AS PER HOLD SF	%AGE OF HOLD FILLED	LOAD PORT	DISCHARGE PORT
1		4550		1.0	VIZAG	JEBEL ALI
2		6850		1.0	VIZAG	JEBEL ALI
3		6800		1.0	VIZAG	JEBEL ALI
4		6600		1.0	VIZAG	JEBEL ALI
5		5800		1.0	VIZAG	JEBEL ALI
TOTAL		30600				

Load Port	Quantity	Grade	Discharge Port	Quantity	Grade
Name of Load Port	0		Name of Disch Port	0	
Name of Load Port	0		Name of Disch Port	0	
Name of Load Port	0		Name of Disch Port	0	
Total	0		Total	0	

CONDITION	VIZAG, INDIA		FUJAIRAH DEP.	JEBEL ALI, UAE	
	ARRIVAL	DEPARTURE	RCVD FO 300MT	ARRIVAL	DEPARTURE
LIGHT SHIP	8013	8013	8013	8013	
H.F.O.	413	404	518	501	
H.D.O.	27	27	26	26	
FW	210	190	220	220	
BALLAST	9837	150	150	150	
CONSTANT	300	300	300	300	
CARGO	NIL	30600	30600	30600	
DISPLACEMENT	18795	39684	39827	39809	
KG	7.95	7.71	7.72	7.72	
GM (S)	8.34	4.31	4.30	4.30	
GM (F)	0.09	0.26	0.26	0.26	
DRAFTS (Mtrs)					
FWD	3.86	9.18	9.14	9.13	
AFT	5.74	9.75	9.85	9.85	
MID	4.80	9.46	9.49	9.49	
TRIM	1.88	0.58	0.71	0.71	
AIR DRAFT	35.60	31.59	31.49	31.49	
SF					
BM					

To insert columns accordingly if there are more than one load/discharging ports.

REMARKS:

