



BUNKER REPORT

MT. SUNGAI GERONG

DATE : MARET 11, 2016

PLACE : CILACAP

Before Bunker

1. H.F.O SG : 0.9587

Start : 01.24 LT Trim : 2.5 Mtr List : 0

HFO Tank	Sounding tk (Mtr)	Volume (M ³)	Weight (MT)
No. 1 FO TK PORT	1.95	26.245	25.161
No. 1 FO TK STBD	1.75	24.562	23.548
No. 2 LS FO TK PORT	1.15	51.730	49.594
No. 2 LS FO TK STBD	1.20	59.697	57.232
TOTAL :		162.234	155.534

After Bunker

SG : 0.9666

Trim : 3.0 Mtr List : 0 Stop : 09.12 LT

Sounding (Mtr)	Volume (M ³)	Weight (MT)	Received	
			(M ³)	(MT)
8.11	169.756	164.086	143.511	138.718
7.81	168.345	162.722	143.783	138.981
6.54	136.754	132.186	85.024	82.184
8.10	260.267	251.574	200.570	193.871
TOTAL :		735.122	711	572.888

2. M.D.O

SG : 0.857

DO TANK	Sounding tk (Mtr)	Volume (M ³)	Weight (MT)
DO STORAGE	4.77	150.389	128.88337
TOTAL :		150.389	128.88337

SG : 0.857

Sounding (Met.)	Volume (M ³)	Weight (MT)	Received	
			(M ³)	(MT)
4.77	150.389	129	0	0
TOTAL :		150.389	129	0

REMARK : Received bunker Report from : JETTY 2 PERTAMINA

1. **MDO** BUNKER THAT RECEIVE ON BOARD : 0 M³

2. **HFO** BUNKER THAT RECEIVE ON BOARD : 572.888 M³

(0 M³ REMAIN IN PIPE LINE)

Chief Engineer

Ahmad Adi R

Master



Capt. Suheri

