



BUNKER REPORT

MT. SUNGAI GERONG

DATE : FEBRUARI 20, 2016

PLACE : SINGAPORE

Before Bunker

1. H.F.O SG : 0.9771

Start : 08.20 LT Trim : 2.5 Mtr List : 0

HFO Tank	Sounding tk (Mtr)	Volume (M ³)	Weight (MT)
No. 1 FO TK PORT	1.02	1.216	1.188
No. 1 FO TK STBD	1.03	1.305	1.275
No. 2 LS FO TK PORT	2.82	49.742	48.603
No. 2 LS FO TK STBD	2.92	55.697	54.422
TOTAL :		107.960	105.488

2. M.D.O

SG : 0.8691

DO TANK	Sounding tk (Mtr)	Volume (M ³)	Weight (MT)
DO STORAGE	1.17	60.876	52.907332
TOTAL :		60.876	52.907332

After Bunker

SG : 0.9871

Trim : 3.0 Mtr List : 0 Stop : 14.15 LT

Sounding (Mtr)	Volume (M ³)	Weight (MT)	Received	
			(M ³)	(MT)
8.11	170.345	168.148	169.129	166.947
7.81	165.987	163.846	164.682	162.558
5.41	140.342	138.532	90.600	89.431
8.14	265.234	261.812	209.537	206.834
TOTAL :	741.908	732	633.948	625.770

SG : 0.8691

Sounding (Met.)	Volume (M ³)	Weight (MT)	Received	
			(M ³)	(MT)
6.15	165.567	144	104.691	91
TOTAL :	165.567	144	104.691	91

REMARK :

Received bunker Report from : JETTY 2 PERTAMINA

1. **MDO** BUNKER THAT RECEIVE ON BOARD : 104.691 M³

2. **HFO** BUNKER THAT RECEIVE ON BOARD : 633.948 M³

(0 M³ REMAIN IN PIPE LINE)

Chief Engineer

Ahmad Adi R

Master



Capt. Suheri

