



# LAMPIRAN 6

## AGREEMENT BEFORE CARGO OPERATION

Vessel: Gas Pelayaran  
 Port: 16 Aug 2016  
 D/O: N/A  
 Operator: Loading

Voy No: 015/2016  
 Cargo: VCM  
 Date: 16/Aug/2016

LOADING SHIP		SHORE	
MT	MT	68 X 300 LB	48 X 300 LB
Yes	Yes		
0 - 45 °C			
10 kg / Cm <sup>2</sup>		25"	
150 MT		OK	
200 MT		10 kg / Cm <sup>2</sup>	
150 MT		150 MT	
OK		200 MT	
OK		150 MT	
OK		OK	
OK		OK	
OK		0,521	
OK		42,08	
OK		9,5	
UHF		SHORE UHF	

Captain  
 Loading Master

# AGREEMENT BEFORE CARGO OPERATION

Vessel : Gas Kalimantan  
 Port : ANYER, INDONESIA  
 Berth : Jetty 3  
 Operation : Discharging

Voy No : 01/DI/201  
 Cargo : VCM  
 Date : 27-Jan-16

	SHIP	SHORE
Cargo quantity	1555.48mt	OK
Manifold size (Liquid / Vapour)	12" ANSI 300 / 8" ANSI 300	12" ANSI 300 / 4" ANSI 300
Vapour return line requested / available	Yes	Yes
Ship's tanks working Temperature	0 - 45	
Ship's tanks working Pressure	17.65 kg/cm <sup>2</sup>	
ESD closing time (second)	28 sec	60
Emergency Stop Signal	Stop, Stop, Stop	OK
Maximum discharging Pressure	15 kg/cm <sup>2</sup>	15 kg/cm <sup>2</sup>
Initial discharging rate	100 mt/hr	100 mt/hr
Maximum discharging rate	200 mt/hrs	200 mt/hrs
Final discharging rate	200 mt/hrs	200 mt/hrs
Notice prior completion	1hr 30, 15, 5 min	OK
Who stop	Gas Kalimantan	OK
Blowing upon completion	Gas Kalimantan	OK
Density at 15°C in sea	0.823	OK
Mol. weight	42.08	OK
Temp. (°C)	0	OK
Distance from ship to shore tank		
Communication	HT CH 03 A	HT CH 03 A

M. Makturid  
 Chief Officer

Loading Master